BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Comprehensive development of Roads and Drains in Ward no 17 Rajarajeshwari Nagara Assembly Constituency Under PACKAGE - 2019-20-RRN-DIV(03)

Measurement Sheet

First and Part

Item No: 70 | 11/01/2021

Item Name: Providing precast chequered mosaic tiles white colour for steps and flooring, 20mm thick, using marble chips of 7 to 10 nominal size laid on a bed of 12mm thick cement mortar 1:3 mix, and jointed with neat cement slurry mixed with pigment to match the shade of tiles rubbing, polishing, oxalic acid wash, wax polish, including cost of materials, labour, curing, complete as per the direction of Engineer in charge

CHAINAGE Land Mark	NO	L (m)	B (m)	BI (m)	Avg B (m)	D (m)	QTY	REMARKS
New Tiles								
	1	30.00	1.30	1.30	1.30		39.00	
	1	32.60	1.40	1.40	1.40		45.64	
	1	39.50	1.30	1.30	1.30		51.35	
	1	8.30	8.70	8.70	8.70		72.21	
	1	5.60	1.00	1.00	1.00		5.60	
For Gagibo	1	4.70	1.00	1.00	1.00		4.70	
	2			56.75			113.50	
						Total Qty Work Done	332.00	Sqm
						Qty Payable in this bill	332.00	Sqm

Contractor Representative

SAPIENCE CONSULTANTS BANGALORE

Consultant Representative

11/01/2021

Assistant Engineer
Ward No 17

11/01/2021

Asst.Executive Engineer
Yashwanthapura Sub Division

Executive Engineer
Yashwanthapura Sub-Division
Bruhat Bangalore Mahanagara Palike

Scanned with CamScanner

Name of Work:- Comprehensive development of Roads and Drains in Ward no 17 Rajarajeshwari Nagara Assembly Constituency Under PACKAGE - 2019-20-RRN-DIV(03)

Measurement Sheet
First and Part

Item No:	71	13/01/2021

Item Name: Fabricating, supplying & erecting M.S. Angular Truss for all spans as per approved designs and drawing. The entire truss is anchored suitably by using 4 Nos. of M.S. anchor bolts at each support, with base plate and shoe plate. The work includes cutting, straightening, placing in position of M.S angle and welding wherever necessary, and applying one coat of red oxide primer coat to all the members including cost of all materials, labour charges, & hire charges of machineries for cutting, welding, grinding & erection equipments, etc., complete as per specification as per the direction of Engineer in charge

CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
For Gagibo	2		56.75				113.50	
65 Kg for Sq Mtere							7377.81	
						Total Qty Work Done	7377.81	Kg's
						Qty Payable in this bill	7377.81	Kg's

Contractor Representative

SAPIENCE CONSULTANTS BANGALORE

Consultant Representative

13/01/2021

Assistant Engineer
Ward No 17

13/01/2021

Asst.Executive Engineer
Yashwanthpura Sub Division

Asst. Executive Engineer
Yeshwanthpura Sub Division
Bruhat Bangalore Mahanagara Palike

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Comprehensive development of Roads and Drains in Ward no 17 Rajarajeshwari Assembly Constituency Under PACKAGE - 2019-20-RRN-DIV(03)

Measurement Sheet

First and Part

	72	18/01/2021	Supplying and fixing new Mangalore tiles on existing reepers as per the direction of Engineer in charge								
	CHAINAGE			NO	L (m)	B (m)	BI (m)	Avg B (m)	D (m)	QTY	REMARKS
	Land Mark										
	For Gagibo			2						113.50	
							56.75				
									Total Qty Work Done	113.50	Sqm
									Qty Payable in this bill	113.50	Sqm

Contractor Representative

SAPIENCE CONSULTANTS BANGALORE

Consultant Representative

10/01/2021

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub Division
Bruhat Bangalore Mahanagara Palike

10/01/2021

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Comprehensive development of Roads and Drains in Ward no 17 Rajarajeshwari Nagara Assembly Constituency Under PACKAGE - 2019-20-RRN-DIV(03)

Item No:	73	Measurement Sheet First and Part 17/03/2021							
Item Name:	Supplying and fixing polished grey granite slab benches of size 5 feet width of seating slab with bottom slab of 75mm th. with 1.5 feet width with two stands strong base with back slab (suport) machine cutting top slab mirror polish with 50 mm Th. with 1.5 feet depth side slab of 100 mm th. 2.5 feet height. including bull nosing of all edges, fixing in CC 1:2:4 including loading & unloading and with all lead and lift etc., complete and executing the work as per the direction of Engineer-in-charge of the work as per the direction of Engineer in charge								
CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
Beanches		18						18.00	
							Total Qty Work Done	18.00	No's
							Qty Payable in this bill	18.00	No's

Contractor Representative

SAPIENCE BANGALORE CONSULTANTS

Consultant Representative

17/03/2021

Assistant Engineer
Ward No 17

17/03/2021

Asst. Executive Engineer
Yashwanthapura Sub Division
Bruhat Bangalore Mahanagara Palike

Asst. Executive Engineer
Yeshwanthpura Sub Division
Bruhat Bangalore Mahanagara Palike

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Comprehensive development of Roads and Drains in Ward no 17 Rajarajeshwari Nagara Assembly Constituency Under PACKAGE - 2019-20-RRN-DIV(03)

Measurement Sheet

First and Part

Item No: 74 05/03/2021

Item Name: for Pargola as per the direction of Engineer in charge

CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Parbola		2						2.00	
						Total Qty Work Done		2.00	No's
						Qty Payable in this bill		2.00	No's

Contractor Representative

SAPIENCE BANGALORE CONSULTANTS

Consultant Representative

Assistant Engineer
Ward No 17

05/03/2021

Asst Executive Engineer
Yashwanthapura Sub Division
Bruhat Bangalore Mahanagara Palike

Asst.Executive Engineer
Yashwanthapura Sub Division

05/03/2021

Scanned with CamScanner